

Stormwater Pollution Prevention Plan

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Name (Operator and or Responsible Authority) \_\_\_\_\_ Date \_\_\_\_\_

Project Name and location information:	Panda Express Restaurant Highway 90 and Shadow Oak Dr. Milton, FL 32571
--	---

A site map must be developed and must contain, at a minimum, the following information:

1. Drainage patterns.
2. Approximate slopes after major grading activities.
3. Areas of soil disturbance.
4. Outline all areas that are not to be disturbed.
5. Location of all major structural and non-structural controls.
6. The location of expected stabilization practices.
7. Wetlands and surface waters, and
8. Locations where stormwater may discharge to a surface water or MS4.

Site Description

Describe the nature of the construction activity:	Construction of a Panda Express Restaurant with a 2,260 SF building and associated parking and landscape features
---	---

1

Describe the intended sequence of major soil disturbing activities:	0 - 14 days: Installation of Erosion Control Devices. Clearing and Grubbing.  14-30 days: Grading. Installation of temporary vegetation at 14 day intervals. Installations of Storm Sewer System. Maintenance of Erosion Control Devices.  30 - 60 Days: Installation of Utilities, Permanent Vegetation at 30 day intervals. Commence Building Pad Construction. Maintenance of Erosion Control Devices.  60 - 90 days: Building Pad Construction. Maintenance of Erosion Control Devices.  90 - 120 days: Paving. Maintenance of Erosion Control Devices. Removal of erosion control devices.
Total area of the site:	0.998 Acres
Total area of the site to be disturbed:	1.100 Acres
Existing data describing the soil or quality of any stormwater discharge from the site:	Existing Soil Type is Urban Land
Estimate the drainage area size for each discharge point:	0.998 acres
Latitude and longitude of each discharge point and identify the receiving water or MS4 for each discharge point:	LAT: 30° 36'13" N; LON: 87° 07'14" W Discharges to the TxDOT right-of-Way drainage ditch and underground drainage system.

2

Give a detailed description of all controls, Best Management Practices (BMPs) and measures that will be implemented at the construction site for each activity identified in the intended sequence of major soil disturbing activities section. Provide time frames in which the controls will be implemented. NOTE: All controls shall be consistent with performance standards for erosion and sediment control and stormwater treatment set forth in s. 62-40.432, F.A.C., the applicable Stormwater or Environmental Resource Permitting requirements of the Department or a Water Management District, and the guidelines contained in the Florida Development Manual: A Guide to Sound Land and Water Management (DEP, 1988) and any subsequent amendments.

- Prior to clearing, a silt fence (trenched 4 inches deep and backfilled on the uphill side), shall be installed around the perimeter of the site.
- During the clearing, grubbing and site grading stages, areas that are disturbed more than 7 days shall be stabilized with rye grass applied at manufacturer's recommendations. After seeding, each area shall be mulched with 4,000 pounds of straw per acre. A rock access road (that is 50ft long with a 6 inch depth of FDOT #1 stone and lined with filter fabric) shall be constructed to minimize the effects of truck traffic and sedimentation tracking both on and off of the site. There will be only one construction entrance at this site.
- After the initial site grading work, all proposed inlet(s)/outfalls, once installed, shall be protected from erosion and sediment runoff by the use of properly installed inlet protection. Disturbed portions of the site where construction activities have permanently ceased shall be stabilized with permanent seed or other permanent stabilization methods (if other methods are utilized, this SWPPP will be modified) no later than 14 days after the last construction activity. Seeding shall be the same as in temporary seeding.
- All installation shall be commenced as depicted on the attached site map and installation "typicals" sheet.

Describe all temporary and permanent stabilization practices. Stabilization practices include temporary seeding, mulching, permanent seeding, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, vegetative preservations, etc.

- Temporary seeding shall be rye grass applied at manufacturer's recommendations to any disturbed areas that are inactive more than 7 days.
- Mulching practices and sod shall be applied to the parking lot island.
- Filter fabric shall be placed under the rock entrance/exit, the swale outfall and the stormwater retention pond outfall.

To be completed by Contractor/Subcontractor(s): TBD

Describe all structural controls to be implemented to divert stormwater flow from exposed soils and structural practices to store flows, retain sediment on-site or in any other way limit stormwater runoff. These controls include silt fences, earth dikes, diversions, swales, sediment traps, check dams, subsurface drains, pipe slope drains, level spreaders, storm drain inlet protection, rock outlet protection, reinforced soil retaining

3

- systems, gabions, coagulating agents and temporary or permanent sediment basins.
- A silt fence reinforced shall be placed around the entire perimeter in addition to a vegetation barrier that shall be placed around the vegetative buffers.
  - Inlet(s)/Outfalls shall be protected with properly installed inlet/outlet protection.

To be completed by Contractor/Subcontractor(s): TBD

Describe all sediment basins to be implemented for areas that will disturb 10 or more acres at one time. The sediment basins (or an equivalent alternative) should be able to provide 3,600 cubic feet of storage for each acre drained. Temporary sediment basins (or an equivalent alternative) are recommended for drainage areas under 10 acres.

Not applicable, site is less than 10 acres.

Describe all permanent stormwater management controls such as, but not limited to, detention or retention systems or vegetated swales that will be installed during the construction process.

- N/A

Describe in detail controls for the following potential pollutants

Waste disposal, this may include construction debris, chemicals, litter, and sanitary wastes:

All construction materials and debris will be placed in a dumpster and hauled off site to a landfill or other proper disposal site. The dumpster shall be located as shown on the site map. No materials will be buried on site.

Offsite vehicle tracking from construction entrances/exits:

To be completed by Contractor  
Offsite vehicle tracking of sediments and dust generation will be minimized via a rock construction entrance, daily street sweeping and the use of water to keep dust down.

To be completed by Contractor

4

The proper application rates of all fertilizers, herbicides and pesticides used at the construction site:	Fertilizers and pesticides will be used at a minimum and in accordance with the manufacturer's suggested application rates. The fertilizers and pesticides will be stored in a covered shed, as indicated on site map.
The storage, application, generation and migration of all toxic substances:	To be completed by Contractor A spill prevention plan is in place. A double walled fuel tank shall be placed on a drip pan to contain and prevent any drips or leaks from being discharged in stormwater runoff. All paints and other chemicals will be stored in a locked covered shed, as indicated on site map.
Other:	To be completed by Contractor Port-o-lets will be placed away from storm sewer systems, storm inlet(s), surface waters and wetlands. Specific placement is depicted on the site map. No vehicle maintenance shall be conducted on-site. A washdown area shall be designated at all times and will not be located in any area that will allow for the discharge of polluted runoff. A small-vegetated berm shall be placed around the washdown area.

Provide a detailed description of the maintenance plan for all structural and non-structural controls to assure that they remain in good and effective operating condition. Contractor shall provide routine maintenance of permanent and temporary sediment and erosion control features in accordance with the technical specifications or as follows, whichever is more stringent:

- Silt fence shall be inspected at least weekly. Any required repairs shall be made immediately. Sediment deposits shall be removed when they reach approximately one-half the height of the barrier.
- Maintenance shall be performed on the rock entrance when any void spaces are full of sediment.
- Inlet(s)/outfalls shall be inspected immediately after each rain event and any required repairs to the silt fence or filter fabric shall be performed immediately.
- Bare areas of the site that were previously seeded shall be reseeded per manufacturers' instructions.
- Mulch and sod that has been washed out shall be replaced immediately.
- Maintain all other areas of the site with proper controls as necessary.

5

To be completed by Contractor
Inspections: Describe the inspection and inspection documentation procedures, as required by Part V.D.4. of the permit. Inspections must occur at least once a week and within 24 hours of the end of a storm event that is 0.50 inches or greater (see attached form).
Qualified personnel will inspect all points of discharges, all disturbed areas of construction that have not been stabilized, constructed areas and locations where vehicles enter and exit the site at least once every 7 calendar days or within 24 hours of the end of a rainfall event that is 0.5 inches or greater. Where sites have been finally stabilized, said inspections shall be conducted at least once every month until the Notice of Termination is filed.
To be completed by Contractor
Identify and describe all sources of non-stormwater discharges as allowed in Part IV.A.3. of the permit. Flows from fire fighting activities do not have to be listed or described.
It is expected that the following non-stormwater discharges may occur from the site during construction period: water from water line flushing, pavement wash water (where no spills or leaks of toxic or hazardous materials have occurred), and uncontaminated groundwater (from dewatering excavation). If said discharges do occur, they will be directed to the temporary sediment basin prior to discharge. Turbid water from the stormwater pond shall not be pumped directly into either of the receiving waters. Any pumped water from the stormwater pond shall be treated so as to not allow a discharge of polluted stormwater. Treatment can include silt fences, settling ponds, the proper use of flocculating agents or other appropriate means.
To be completed by Contractor

6

This SWPPP must clearly identify, for each measure identified within the SWPPP, the contractor(s) or subcontractor(s) that will implement each measure. All contractor(s) and subcontractor(s) identified in the SWPPP must sign the following certification:

"I certify under penalty of law that I understand, and shall comply with, the terms and conditions of the State of Florida Generic Permit for Stormwater Discharge from Large and Small Construction Activities and this Stormwater Pollution Prevention Plan prepared thereunder."

Name	Title	Company Name, Address and Phone Number	Date

7

Stormwater Pollution Prevention Plan Inspection Report Form

Inspections must occur at least once a week and within 24 hours of the end of a storm event that is 0.50 inches or greater.

Project Name: \_\_\_\_\_ FDEP NPDES Stormwater Identification Number: FLR10 \_\_\_\_\_

Location	Rain data	Type of control (see below)	Date installed / modified	Current Condition (see below)	Corrective Action / Other Remarks

Condition Code:  
G = Good  
C = Needs to be cleaned  
M = Marginal, needs maintenance or replacement soon  
P = Poor, needs immediate maintenance or replacement  
O = Other

Control Type Codes

1. Silt Fence	10. Storm drain inlet protection	19. Reinforced soil retaining system	28. Tree protection
2. Earth dikes	11. Vegetative buffer strip	20. Gabion	29. Detention pond
3. Structural diversion	12. Vegetative preservation area	21. Sediment Basin	30. Retention pond
4. Swale	13. Retention Pond	22. Temporary seed / sod	31. Waste disposal / housekeeping
5. Sediment Trap	14. Construction entrance stabilization	23. Permanent seed / sod	32. Dam
6. Check dam	15. Perimeter ditch	24. Mulch	33. Sand bag
7. Subsurface drain	16. Curb and gutter	25. Hay Bales	34. Other
8. Pipe slope drain	17. Paved road surface	26. Geotextile	
9. Level spreaders	18. Rock outlet protection	27. Rip-rap	

Inspector Information:

Name \_\_\_\_\_ Qualification \_\_\_\_\_ Date \_\_\_\_\_  
The above signature also shall certify that this facility is in compliance with the Stormwater Pollution Prevention Plan and the State of Florida Generic Permit for Stormwater Discharge from Large and Small Construction Activities if there are not any incidents of non-compliance identified above.  
\*\*\*\*\*

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Name (Responsible Authority) \_\_\_\_\_ Date \_\_\_\_\_



**ingenium**  
ENTERPRISES  
**PLANNING & ENGINEERING**  
3650 HANSELL ROAD  
SUITE 405  
ALPHARETTA, GA 30022  
770.457.8650 OFFICE | 644.853.4441 FAX  
www.ingeniumteam.com



STATE OF FLORIDA  
AUTHORIZATION NUMBER  
8370

PANDA EXPRESS  
MILTON, FL  
SB-17-D5197



CLIENT:

**PANDA RESTAURANT GROUP**  
1683 WALNUT GROVE AVENUE  
ROSEMead, CA 91770  
PHONE: (626) 372-8292

REVISION HISTORY

1	---/---/---	1	---/---/---
2	---/---/---	2	---/---/---
3	---/---/---	3	---/---/---
4	---/---/---	4	---/---/---
5	---/---/---	5	---/---/---
6	---/---/---	6	---/---/---
7	---/---/---	7	---/---/---
8	---/---/---	8	---/---/---
9	---/---/---	9	---/---/---

THE CIVIL ENGINEER REGULARLY UPDATES ELECTRONIC FILES DURING THE DEVELOPMENT OF A PROJECT. AS A RESULT, THE DATA INCLUDED IN ANY CAD FILE OR DRAWING PRIOR TO ITS FINAL RELEASE DOES NOT NECESSARILY REFLECT THE COMPLETE SCORE OR CONTENT AS DEFINED IN THE CONTRACT. THE CONTENTS IN THESE FILES MAY THEREFORE BE PRELIMINARY, INCOMPLETE, WORK IN PROGRESS, AND SUBJECT TO CHANGE. FURTHERMORE, THE INFORMATION CONTAINED HEREIN IS THE EXCLUSIVE PROPERTY OF THE CIVIL ENGINEER. THE ORIGINAL DESIGN REPRESENTED HEREIN BY THIS INFORMATION SHALL NOT BE USED, ALTERED, OR REPRODUCED IN ANY MANNER WITHOUT THE EXPRESSED WRITTEN CONSENT OF THE CIVIL ENGINEER. THESE PLANS ARE SUBJECT TO FEDERAL COPYRIGHT LAWS AND USE OF SAME WITHOUT EXPRESSED WRITTEN PERMISSION OF THE CIVIL ENGINEER IS PROHIBITED.

IE PROJ # 160207  
DWG NAME 160207 C06.DWG  
ISSUE DATE 1/11/2017  
IE PROJ TGR: JH

SWPPP

C06.0

SHEET NUMBER

ISSUED FOR PERMITTING/BID